

## 17th AVE CONSTRUCTION UPDATE

### Crater Lake!

Progress is continuing on the site work for your new Church Project. This area of California has been blessed with heaven sent rainfall and we are thankful for the dedicated workers who have persisted in accomplishing another portion of our civil works between showers!



Mount Wesley stands tall and unaffected by both wind and rain, silently looking on as the pallets of cement blocks are offloaded from the trucks. Neither rain nor mud prevented the 4 wheel drive tractor from delivering the pallets along the length of the wall footings.

A large crew was on hand to lay the CMU (cement masonry units)

but it was with

pride that the boss, Jay Howe, laid the first blocks!

Once laid, the blocks were filled with concrete from another pumper unit.

With a week of storms on the horizon, preparations were made to limit the amount of silt that could be washed off the lot.

The rains came, the lakes formed and the runoff remained filtered.

A moisture barrier has now been applied to the inside of the wall to prevent moisture drawing through onto the stucco facing that will be applied in the first week of February.

Work continues! (rain willing)

