

17th AVE CONSTRUCTION UPDATE



With Summer almost here things at the building site have been moving very slowly. California has been under the effects of its strongest El Nino in 12 years, and the weekly occurrence of rain has made it difficult to any

more compaction of the soil on the project. We are praying that we get 2 to 3 weeks of dry weather soon, to get all of the base fill to a moisture level that will satisfy our Soils Engineer. The perseverance of our Site Manager, Tim, has at least seen the installation of the "French drain" inside the length of the retaining wall and more recently, that wall was able to be smooth finished with stucco. Meanwhile we continue to rip and air out the dirt, hoping that any more rain will hold off until we are ready for it. The next stages after compaction being, installation of the site drainage system and the final covering of pervious concrete. We are making progress, and whether it be to God's timetable or ours, keep on praying!

